

TOWN OF CLAYTON ROUTE 12 SEWER DISTRICT - UPDATE

8 May 2019

The Town is progressing with the completion of construction of the NYS Route 12 Sewer District between the Town of Orleans town-line (near Robinson Road) to the Lawrence View Mobile Home Park (near Lyellton Drive. The current status of the project is as follows:

Sewer collection system and force main to Fishers Landing:

- The main pipeline from Lawrence View Mobile Home Park to Fishers Landing, including the main lift station at Spicer's Marina has been in operation for the last five months.
- The installation of the last three simplex grinder pump stations and related pipe line work is underway on Dano Blvd with startup anticipated by June 1st. The balance of the residential grinder pump stations and commercial grinder pump stations are in operation.
- The piping and pumping systems in Lawrence View and 1000 Islands Mobile Home Parks have been completed and are in operation. Rough grading has been completed in the parks. Final grading, topsoil and seeding will be accomplished once the ground dries out to allow equipment to travel without making a larger mess.
- Completion of final grading, topsoil and seeding along portions of the system installed in the fall of 2018 will also be accomplished once the ground dries out..
- All areas that were topsoiled and seeded last year will be inspected for any settlement and grass growth problems in the coming weeks. Corrective action will take place once the ground dries out.
- **If your alarm light is flashing with alarm horn, please contact the Town of Orleans DPW at 315.658.4406 or Rob Campany @ 315.783.6384**

Sewage Treatment Plant Additions and Improvements:

- Work at the Sewage Treatment Plant (STP) is almost complete.
- The new treatment basin has been completed with final grading, topsoil and seed pending drier conditions.
- All electrical power and control work has been completed and de-bugged.
- The basin is being cleaned in preparation of pump installation and final connections to both piping and electrical locations. Plant start-up is scheduled for June.

Thank you in advance for your patience while we undertake this improvement project. If you have specific questions regarding the project, feel free to contact the following:

Lance Peterson, Sr., Deputy Town Supervisor – 315.686.3512 – lpeterson@townofclayton.com

Rob Campany, Town Engineer – 315.783.6384 – rjc@fourthcoast.com

Bob Schrader, Resident Engineer – 315.777.3585 – rls@fourthcoast.com